

Montana Department of Transportation  
SINGLE PROJECT SCHEDULE

Run Date: 04/Mar/11  
Run Time: 08:44

District: 02 Butte Phase: DESIGN  
Project ID: IM-MT 90-6(112)300 Eng Desc: Ready Date: 01/SEP/13  
Control No: 5897001 Location: E BELGRADE INTERCHANGE-NORT Const Est (K\$): 27,670

Cr	Name *	Description	FM	Manhrs	Duration	Earliest Start	Latest Start	Earliest Finish	Latest Finish
138		Preliminary R/W Plan for Plan-In-Hand	2507	340	83d	21/FEB/11	09/MAR/11	15/JUN/11	01/JUL/11
872		R/W Plan Review	6106	30	20d	16/JUN/11	04/JUL/11	13/JUL/11	29/JUL/11
* 115		Utility Conflicts for Plan-in-Hand	2507	114	150d	21/FEB/11	21/FEB/11	16/SEP/11	16/SEP/11
* 136		Preliminary Structure Plans for Plan-In-	2507	912	150d	21/FEB/11	21/FEB/11	16/SEP/11	16/SEP/11
* 164		Prepare Traffic Plans for Plan-In-Hand	2507	1,278	150d	21/FEB/11	21/FEB/11	16/SEP/11	16/SEP/11
* 134		Prepare Plans for Plan-In-Hand	2507	2,314	150d	21/FEB/11	21/FEB/11	16/SEP/11	16/SEP/11
130		Final Geotech & Materials Report	2507	153	120d	21/FEB/11	04/APR/11	05/AUG/11	16/SEP/11
172		Final Hydraulics Report	2507	800	105d	21/FEB/11	25/APR/11	15/JUL/11	16/SEP/11
* 785		Environmental Review for Plan-In-Han	2702	40	20d	19/SEP/11	19/SEP/11	14/OCT/11	14/OCT/11
* 268		Roadway Design Review	2507	175	20d	19/SEP/11	26/SEP/11	21/OCT/11	21/OCT/11
436		Traffic Review for Plan-In-Hand	7102	40	20d	19/SEP/11	26/SEP/11	14/OCT/11	21/OCT/11
588		Preliminary Structure Review	5002	120	20d	19/SEP/11	26/SEP/11	14/OCT/11	21/OCT/11
834		Appraisal Review	6800	200	60d	14/JUL/11	01/AUG/11	05/OCT/11	21/OCT/11
877		Review Design Utility Conflict Review	6604	20	10d	19/SEP/11	10/OCT/11	30/SEP/11	21/OCT/11
442		Geotech & Materials Report Review	4102	40	20d	08/AUG/11	26/SEP/11	02/SEP/11	21/OCT/11
352		Review Final Hydraulics Report	3402	40	20d	18/JUL/11	26/SEP/11	12/AUG/11	21/OCT/11
* 140		Plan-In-Hand	2507	330	15d	24/OCT/11	24/OCT/11	11/NOV/11	11/NOV/11
* 270		Plan-In-Hand Approval	2507	60	20d	14/NOV/11	14/NOV/11	09/DEC/11	09/DEC/11
816		Appraise R/W by MDT	6502	125	25d	14/JUL/11	01/AUG/11	17/AUG/11	18/MAY/12
815		Access Control Resolution	3300	4	20d	14/JUL/11	23/APR/12	10/AUG/11	18/MAY/12
875		R/W Authorization	6106	20	15d	12/DEC/11	21/MAY/12	30/DEC/11	08/JUN/12
* 146		Structure Design	2507	2,688	220d	12/DEC/11	12/DEC/11	12/OCT/12	12/OCT/12
152		Final Plan Preparation	2507	446	40d	12/DEC/11	17/SEP/12	12/OCT/12	09/NOV/12
174		Final Hydraulics Updates, Permits & R	2507	344	50d	12/DEC/11	03/SEP/12	17/FEB/12	09/NOV/12
148		Final Environmental Matters & Draft P	2507	117	40d	12/DEC/11	17/SEP/12	03/FEB/12	09/NOV/12
158		Materials and Geotech Revisions	2507	44	40d	12/DEC/11	17/SEP/12	03/FEB/12	09/NOV/12
166		Utility Plans	2507	96	30d	12/DEC/11	01/OCT/12	20/JAN/12	09/NOV/12
* 590		Structure Review	5002	40	40d	15/OCT/12	15/OCT/12	07/DEC/12	07/DEC/12
272		Final Road Plan Review	2507	240	20d	15/OCT/12	12/NOV/12	09/NOV/12	07/DEC/12
438		Traffic Review for Final Plans	7102	40	20d	15/OCT/12	12/NOV/12	09/NOV/12	07/DEC/12
624		Design Follow-Up	5200	40	20d	15/OCT/12	12/NOV/12	09/NOV/12	07/DEC/12
366		Final Hydraulics Updates, Permits & R	3402	40	20d	20/FEB/12	12/NOV/12	16/MAR/12	07/DEC/12
444		Materials and Geotech Final Review	4102	40	20d	06/FEB/12	12/NOV/12	02/MAR/12	07/DEC/12
786		Final Environmental Matters & Draft Pe	2702	40	20d	06/FEB/12	12/NOV/12	02/MAR/12	07/DEC/12
882		Utility Plan Review	6601	40	20d	15/OCT/12	26/NOV/12	09/NOV/12	21/DEC/12
835		RR Appraisal Review	6800	0	1d	02/JAN/12	01/FEB/13	02/JAN/12	01/FEB/13
* 147		Final Bridge Plans	2507	492	60d	10/DEC/12	10/DEC/12	01/MAR/13	01/MAR/13
165		Final Traffic Design	2507	594	50d	12/NOV/12	24/DEC/12	18/JAN/13	01/MAR/13
175		Final Plan Review	2507	40	15d	10/DEC/12	11/FEB/13	28/DEC/12	01/MAR/13
820		Prepare Deeds - MDT	6106	30	20d	02/JAN/12	04/FEB/13	27/JAN/12	01/MAR/13
799		Outside Agency Approval	2702	0	45d	05/MAR/12	21/JAN/13	04/MAY/12	22/MAR/13
142		R/W Plans	2507	516	50d	12/DEC/11	14/JAN/13	17/FEB/12	22/MAR/13
* 592		Final Bridge Plans Review	5002	120	20d	04/MAR/13	04/MAR/13	29/MAR/13	29/MAR/13
* 627		Bridge Design Follow-Up	5200	40	20d	04/MAR/13	04/MAR/13	29/MAR/13	29/MAR/13
439		Final Traffic Design Review	7102	40	20d	21/JAN/13	04/MAR/13	15/FEB/13	29/MAR/13
273		Final Plan Review Approval	2507	40	20d	31/DEC/12	04/MAR/13	25/JAN/13	29/MAR/13
154		Conduct & Complete Acquisition	2507	4	210d	02/JAN/12	11/JUN/12	19/OCT/12	29/MAR/13
156		R/W Plan Revisions After Authorization	2507	100	40d	03/JAN/12	04/FEB/13	27/FEB/12	29/MAR/13
876		Request/Review R/W Plans (Blue She	6106	40	20d	30/JAN/12	04/MAR/13	24/FEB/12	29/MAR/13
822		Provide & Complete Relocation Assist	6502	4	1d	12/DEC/11	29/MAR/13	12/DEC/11	29/MAR/13

Montana Department of Transportation  
S I N G L E   P R O J E C T   S C H E D U L E

Run Date: 04/Mar/11

Run Time: 08:44

Cr	Name *	Description	FM	Manhrs	Duration	Earliest Start	Latest Start	Earliest Finish	Latest Finish
	874	R.W Plans Check	6106	60	30d	20/FEB/12	25/MAR/13	30/MAR/12	03/MAY/13
*	162	Final Plan Revisions	2507	618	50d	01/APR/13	01/APR/13	07/JUN/13	07/JUN/13
*	295	Transmit to Contract Plans	2511	40	10d	10/JUN/13	10/JUN/13	21/JUN/13	21/JUN/13
	144	R/W Plan Revision	2507	330	35d	02/APR/12	06/MAY/13	18/MAY/12	21/JUN/13